

Grantee: State of Nevada

Grant: B-11-DN-32-0001

April 1, 2013 thru June 30, 2013 Performance Report



Grant Number:

B-11-DN-32-0001

Obligation Date:**Award Date:****Grantee Name:**

State of Nevada

Contract End Date:**Review by HUD:**

Original - In Progress

Grant Amount:

\$5,000,000.00

Grant Status:

Active

QPR Contact:

Debra J. Parra

Estimated PIRL Funds:

\$500,000.00

Total Budget:

\$5,500,000.00

Disasters:

Declaration Number

NSP

Narratives

Summary of Distribution and Uses of NSP Funds:

Nevada Housing Division: \$2,300,000 - Will use for Acquisition Rehabilitation activities.

Lyon County: \$1,000,000 - Will administer a Homebuyer program.

RNDC: \$800,000 - Will administer a Homebuyer program.

Clark County: \$500,000 - Will use for land banking.

Washoe County: 400,000 - Will use for Acquisition Rehabilitation and Multi-family New Construction.

UPDATE DECEMBER 2012

SNHRA-Amendment

Expanded Buena Vista Springs Target Area for Acquisition Rehab for Rental.

New Neighborhood ID 4590332

Property acquisition continues to be a challenge due to limited inventory as well as high levels of buyer competition. According to a Zillow >report (September 2012), homes listed for sale in the Las Vegas market fell by 35% from September 2011 to September 2012. Although >inventory nationally fell 19% during that same time period, Southern Nevada has experienced significantly higher declines in inventory than >the national average at 35%. Cash investors have also dominated this market according to an analysis completed in August 2012 by the >John Burns Real Estate consulting group as reported on DSNews.com. According to that report, cash investor purchases account for 50% of >all home acquisitions in Las Vegas. It appears that those cash investors are driving what is seen as current market recovery due to fact that >the unemployment rate for the state of Nevada remains high (13.2% as of March 31, 2012 according to HUD's U.S. Housing Market

conditions

>report). The UNLV Center for Business and Economic Research report on Housing Market Conditions in the second quarter of 2012 show >continued decline in the MLS-listed inventory for single family homes. Across the entire Las Vegas region, the number of homes on MLS >decreased by 12% from January to June of 2012. The time inventory is on the market has also decreased - almost 50% of all homes sold >were on the market for less than thirty days.

The State extended the target area to areas north of existing target area boundaries. The area will border along W. Cheyenne, Clayton Street, Revere Street, and West Craig Road. NSP3 activities will leverage other Federally-funded activities located within or in close proximity to the target area. The proposed expanded area is very similar to the original target area in terms of property types, age and conditions and residents have access to the same neighborhood assets.

This amendment was publicly notice in the Las Vegas Review Journal on November 1, 2012 and comments were accepted through November 19, 2012. No comments were received. A copy of the amendment can be seen on Nevada Housing Division's website at www.nvhousing.state.nv.us. SNRHA amendment.

Mobile Home Park-Amendment

>New Neighborhood ID 8581939

On November 2, 2012, NHD initiated a Request for Proposal for the use of \$1,600,000 in NSP 3 funds. NHD had hoped to use \$1,000,000 of NSP3 funds for acquisition/rehab/resale of single family homes but due to lack of inventory and interest for the activity NHD was unable to initiate this activity. The remaining \$600,000 was going to be used on a new construction multi-family project, however, the developer of the project decided to use other funding sources leaving NHD with \$1,600,000 to expend in another project. NHD received four proposals and the project showing the greatest need and the ability to complete the project in the timeframe required was selected. The project selected is a redevelopment project qualifying under NSP 3 eligible use E, and will provide additional affordable housing opportunities for low-income senior citizens. All units will be rented to households at or below 50% of area median income (AMI) in order to assist with meeting the NSP 3 requirement of the 25% set aside.

>Southern Nevada Regional Housing Authority (SNRHA) was selected as the sub-recipient. SNRHA has a great deal of experience and they will be able to complete a project which has been vacant. This project will provide both an area benefit as well as direct benefit. It will stabilize



the neighborhood as well as provide a stable living and permanent living environment for project beneficiaries. Phase I of the Rulon Earl Mobile Manor has been occupied since 1979 and is occupied by senior citizens ages 55+ as part of the SNRHA Affordable Housing program. The Phase II site pads have been vacant since 2008. Vacant land can be a detriment to surrounding residents due to the potential negative effects of illegal dumping, vandalism and trespassing. Redevelopment of these vacant pads will not only provide additional housing opportunities but also provide enhanced security and comfort for the existing residents of Phase I as well as stabilizing effect for the greater surrounding community.

This amendment was publicly notice in the Las Vegas Review Journal on November 30, 2012 and comments were accepted through December 17, 2012. No comments were received. A copy of the amendment can be seen on Nevada Housing Division's website at www.nvhousing.state.nv.us. Amendment Mobile Home Park.

How Fund Use Addresses Market Conditions:

NHD analyzed its single family and multi-family portfolios to identify areas with high rates of loan defaults and rental properties with high vacancy rates. This information was used to gain information on single and multi-family properties that may be located in high foreclosure areas and/or be negatively impacted by the current housing market crisis. The goal is to turn neighborhoods around by acquiring foreclosed homes and selling or renting them.

Ensuring Continued Affordability:

Long-term affordability shall be in accordance with the HOME program standards at 24 CFR 92.252(a),(c), (e), and (f) for rental properties and 24 CFR 92.254 for homeownership housing.

In addition, to secure these periods of continued affordability the State will require each sub-grantee, direct sub-recipient, developer, and homebuyer to execute a contract that identifies the period of continued affordability for the specific project and incorporates resale or recapture provisions should the government entity, organization, or individual transfer title of the property before the expiration of the continued affordability period.

For all properties acquired with NSP funds, the State will require the recordation of a Deed of Trust and/or Land Use Restriction Agreement that outlines the above terms.

Definition of Blighted Structure:

Blighted Structure is defined based on Title 18, Chapter 231, in the Nevada Revised Statutes that defines a blighted urban area. Combining this definition with the definition of "structure" provides the definition of "blighted structure." A "blighted structure" is a structure that is used or intended to be used for residential, commercial, industrial or other purposes, or any combination thereof, which is unfit or unsafe for those purposes and is conducive to ill health, transmission of disease, infant mortality, juvenile delinquency or crime because of one or more of the following factors:

1. Defective design and character of physical construction;
- >2. Faulty arrangement of the interior and spacing of buildings;
- >3. Overcrowding;
- >4. Inadequate provision for ventilation, light, sanitation, open spaces and recreational facilities; and
- >5. Age, obsolescence, deterioration, dilapidation, mixed character or shifting of uses.

Definition of Affordable Rents:

The local definitions for non-entitlement communities are included below. Definitions of "affordable rents" for entitlement communities are included in their Substantial Amendments or Action Plans.

For rents below 80% of median income the program will follow the HOME program standards at 24 CFR 92.252 (a), (c), (e), and (f).

Affordable rents for units designated for households with incomes below 50% of AMI will be no more than 30% of 50% of AMI, adjusted for unit size. Such rents may be increased annually after HUD updates fair market rents and median incomes.

Gross rental rates for affordable rental housing for households earning between 80% and 120% of the area median income may charge fair housing rents for each county in which the housing is located as adjusted for family size.

Gross rents shall include contract rent and utilities. If the tenant pays utilities, a utility allowance must be subtracted from the maximum allowable rent to determine the maximum contract rent.

Housing Rehabilitation/New Construction Standards:

Housing acquired and rehabilitated with NSP funds will be required to meet local building code standards for the jurisdiction within which the property is located. In addition, each home and rental unit will be evaluated for opportunities to improve the energy efficiency of the unit balancing costs of such activities against the benefit of the improvement

Vicinity Hiring:

The Nevada Housing Division will require, through its contracts, as applicable, that sub-recipients, developers, and other covered entities give preference to Business Concerns and/or qualified residents that reside within the NSP3 target area when hiring additional workers or contracting for services. Part of this requirement will be issuing bid notices and employment notices in local areas and/or disseminating this information through Community Action Agencies or non-profit agencies that operate within the target area.

Procedures for Preferences for Affordable Rental Dev.:

The Nevada Housing Division supports the development of new and preservation of existing rental housing for low and moderate income households as evidenced by funds appropriated to NSP3 housing activities in Washoe and Clark Counties. In addition, should housing acquired through the NSP3 program for resale not sell at reasonable prices (i.e. the cost of acquisition plus rehabilitation plus developer fee), the State will give preference to renting these homes to eligible households.



Grantee Contact Information:

Dr. Hilary Lopez, Ph.D
1535 Old Hot Springs Road Suite 50
Carson City, NV 89706
hlopez@housing.nv.gov
775-687-2033

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$5,000,000.00
Total Budget	\$0.00	\$5,000,000.00
Total Obligated	\$0.00	\$5,000,000.00
Total Funds Drawdown	\$226,638.20	\$3,066,710.16
Program Funds Drawdown	\$201,561.40	\$3,019,788.34
Program Income Drawdown	\$25,076.80	\$46,921.82
Program Income Received	\$0.00	\$136,485.46
Total Funds Expended	\$226,638.20	\$3,066,710.16
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$750,000.00	\$0.00
Limit on Admin/Planning	\$500,000.00	\$101,827.66
Limit on State Admin	\$0.00	\$101,827.66

Progress Toward Activity Type Targets

Activity Type	Target	Actual
Administration	\$500,000.00	\$300,000.00

Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$1,250,000.00	\$3,050,000.00

Overall Progress Narrative:

The Nevada Housing Division has been working closely with recipients in the making sure that the State meets its deadlines. In the last quarter, we have taken the necessary steps to revise our Action Plan and will be submitting it for review after the QPR is approved. The State will allocate funding to existing activities and will decrease funding going to Lyon County. Due to lack of inventory in the Fernley area, Lyon County has decided not to continue their homeownership program. As of this date, the State has assisted forty three (43) families with homeownership opportunities in the Fernley and Pahrump. Of these forty three (43) families, nineteen (19) of the families had incomes at or below 50% of median income. These families achieve home ownership by acquiring a first mortgage



from Rural Development. This allowed them to purchase a home with a mortgage rate based on their income. The Division will be working closely with both Washoe County and Southern Nevada Regional Housing Authority to ensure that their activities will be completed in a timely manner. Construction has begun on both of these projects and feel they will be complete by the end of the year.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
NV-1101-AD, ADMINISTRATION	\$13,421.94	\$300,000.00	\$99,959.50
NV-1102-NHD, NHD Projects	\$143,141.46	\$2,000,000.00	\$1,110,232.83
NV-1103-LY, Lyon County (Financing-Eligible Use A)	\$44,998.00	\$1,000,000.00	\$576,728.46
NV-1104-RNDC, RNDC	\$0.00	\$800,000.00	\$542,867.55
NV-1105-CL, Clark County	\$0.00	\$500,000.00	\$500,000.00
NV-1106-WA, Washoe County	\$0.00	\$400,000.00	\$190,000.00



Activities

Grantee Activity Number: NV-1001-10-LYON
Activity Title: Lyon County Administration

Activity Category:

Administration

Project Number:

NV-1101-AD

Projected Start Date:

05/01/2011

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

ADMINISTRATION

Projected End Date:

03/09/2014

Completed Activity Actual End Date:

Responsible Organization:

LYON COUNTY

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$60,000.00
Total Budget	\$0.00	\$60,000.00
Total Obligated	\$0.00	\$60,000.00
Total Funds Drawdown	\$3,171.26	\$24,791.72
Program Funds Drawdown	\$3,171.26	\$24,791.72
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,171.26	\$24,791.72
LYON COUNTY	\$3,171.26	\$24,791.72
Match Contributed	\$0.00	\$0.00

Activity Description:

Administrative activities undertaken by Lyon County in the implementation of NSP3 direct Homebuyer assistance program in targeted area.

Location Description:

Lyon County - Fernley Target Area; Neighborhood ID #7262756

Activity Progress Narrative:

Lyon County drew down \$3,171.26 this quarter for expenditures related to their NSP 3 homeownership program. Their administrative funds will be reduced next quarter, as they have decided not to continue administering the program due to lack of inventory in Fernley.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: NV-1001-10-SNRHA

Activity Title: SNRHA

Activity Category:

Administration

Project Number:

NV-1101-AD

Projected Start Date:

12/18/2012

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

ADMINISTRATION

Projected End Date:

03/09/2014

Completed Activity Actual End Date:

Responsible Organization:

Southern Nevada Regional Housing Authority

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$60,000.00
Total Budget	\$0.00	\$60,000.00
Total Obligated	\$0.00	\$60,000.00
Total Funds Drawdown	\$9,176.50	\$24,323.33
Program Funds Drawdown	\$9,176.50	\$24,323.33
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$9,176.50	\$24,323.33
Southern Nevada Regional Housing Authority	\$9,176.50	\$24,323.33
Match Contributed	\$0.00	\$0.00

Activity Description:

Administrative funds to be expended for the implementation and administration of grant award from NHD.

Location Description:

Neighborhood #8581936 as reflected on HUD's mapping tool. 3903 E Stewart Avenue, Las Vegas, NV

Activity Progress Narrative:

Southern Nevada Regional Housing Authority expended \$9,176.50 this quarter for costs incurred with their Rulon Manor Mobile Home Park activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	NV-1101-10-NHD
Activity Title:	ADMINISTRATIVE FUNDS

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

NV-1101-AD

Project Title:

ADMINISTRATION

Projected Start Date:

05/01/2011

Projected End Date:

03/09/2014

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

NEVADA HOUSING DIVISION

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$108,000.00
Total Budget	\$0.00	\$108,000.00
Total Obligated	\$0.00	\$108,000.00
Total Funds Drawdown	\$1,074.18	\$19,623.77
Program Funds Drawdown	\$1,074.18	\$19,623.77
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,074.18	\$19,623.77
LYON COUNTY	\$0.00	\$0.00
NEVADA HOUSING DIVISION	\$1,074.18	\$19,623.77
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity will allow the State of Nevada Housing Division planning, legal, consulting, and professional services, including homebuyer education services, and general administration support for the NSP3 program.

Location Description:

The State of Nevada Housing Division will use administrative funds for target areas identified in Clark County, Lyon County, Washoe County and by RNDC.

Activity Progress Narrative:

The Division expended \$1,074.18 in administrative funds to publish notices in papers statewide regarding amendments to their action plan. The Division will be reducing its administrative funds next QPR and readjusting budgets.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: NV-1101-10-RNDC
Activity Title: RNDC Administration

Activity Category:

Administration

Project Number:

NV-1101-AD

Projected Start Date:

05/01/2011

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

ADMINISTRATION

Projected End Date:

03/09/2014

Completed Activity Actual End Date:

Responsible Organization:

RURAL NEVADA DEVELOPMENT CORPORATION

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$48,000.00
Total Budget	\$0.00	\$48,000.00
Total Obligated	\$0.00	\$48,000.00
Total Funds Drawdown	\$1,567.30	\$33,088.84
Program Funds Drawdown	\$0.00	\$31,220.68
Program Income Drawdown	\$1,567.30	\$1,868.16
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,567.30	\$33,088.84
RURAL NEVADA DEVELOPMENT CORPORATION	\$1,567.30	\$33,088.84
Match Contributed	\$0.00	\$0.00

Activity Description:

Administrative funds used for the implementation and administration of grant award from NHD.

Location Description:

Pahrump Target Area - Neighborhood ID#1607543 and #4290405 as reflected on HUD's mapping tool is located within Nye County

Activity Progress Narrative:

RNDC expended \$1,567.30 in administrative funds for costs incurred in the administration of its homeownership program in Pahrump.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	NV-1101-10-WASHOE
Activity Title:	Washoe County Administration

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

NV-1101-AD

Project Title:

ADMINISTRATION

Projected Start Date:

05/01/2011

Projected End Date:

03/09/2014

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

WASHOE COUNTY COMMUNITY DEVELOPMENT

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$24,000.00
Total Budget	\$0.00	\$24,000.00
Total Obligated	\$0.00	\$24,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
WASHOE COUNTY COMMUNITY DEVELOPMENT	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Administrative funds to be expended for the implementation and administration of grant award from NHD.

Location Description:

Washoe County Target Area - Neighborhood #3823211 as reflected on HUD's mapping tool.

Activity Progress Narrative:

Washoe County did not expend any of the State's administrative funds, as they expended their administrative allocation this quarter. They will be expending a portion of the State's allocation next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address	City	County	State	Zip	Status / Accept
			Nevada	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	NV-1102-10
Activity Title:	SNRHA-RULON EARL MOBILE MANOR

Activity Category:

Construction of new housing

Project Number:

NV-1102-NHD

Projected Start Date:

12/18/2013

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

NHD Projects

Projected End Date:

02/28/2014

Completed Activity Actual End Date:

Responsible Organization:

Southern Nevada Regional Housing Authority

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,600,000.00
Total Budget	\$0.00	\$1,600,000.00
Total Obligated	\$0.00	\$1,600,000.00
Total Funds Drawdown	\$44,926.46	\$844,926.46
Program Funds Drawdown	\$44,926.46	\$844,926.46
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$44,926.46	\$844,926.46
Southern Nevada Regional Housing Authority	\$44,926.46	\$844,926.46
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity will be a redevelopment project. The project is the second Phase of Rulon Earl Mobile Manor. Phase I of the Rulon Earl Mobile Manor has been occupied since 1979 and is occupied by senior citizens ages 55+ as part of the SNRHA Affordable Housing program. The Phase II site pads have been vacant since 2008. Redevelopment of these vacant pads will not only provide additional housing opportunities but also provide enhanced security and comfort for the existing residents of Phase I as well as stabilizing effect for the greater surrounding community. SNRHA will purchase new manufactured homes and have them placed on the site pads. This project will provide both an area benefit as well as direct benefit. It will stabilize the neighborhood as well as provide a stable living and permanent living environment for project beneficiaries.

Location Description:

The project is located at 3903 E. Stewart Avenue. Near U.S. 95 and Stewart. APN#140-31-303-003 HUD Neighborhood ID #8581939

Activity Progress Narrative:

Southern Nevada Regional Housing Authority (SNRHA) has expended \$44,926.46 this quarter and is making very good progress with their Rulon Earl project. They opened up their model homes on Friday May 24th. They have 25 applications and have begun processing for the first couple of move ins. The State will be allocating additional funding for this project and it will allow SNRHA to purchase additional mobile home that will be fully accessible and will also be increasing the number of double wide mobile homes. The State will make adjustment to their budget next QPR.

Accomplishments Performance Measures

This Report Period Total	Cumulative Actual Total / Expected Total
-----------------------------	---



#Low flow showerheads	0	0/25
#Units with bus/rail access	0	0/25
#Units exceeding Energy Star	0	0/25

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/25
# of Singlefamily Units	0	0/25

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/25	0/0	0/25	0
# Renter Households	0	0	0	0/25	0/0	0/25	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	NV-1102-8
Activity Title:	Buena Vista Springs-Acq,Rehab and Rental

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

NV-1102-NHD

Project Title:

NHD Projects

Projected Start Date:

06/01/2011

Projected End Date:

03/09/2014

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

Southern Nevada Regional Housing Authority

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$400,000.00
Total Budget	\$0.00	\$400,000.00
Total Obligated	\$0.00	\$400,000.00
Total Funds Drawdown	\$98,215.00	\$265,306.37
Program Funds Drawdown	\$98,215.00	\$265,306.37
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$98,215.00	\$265,306.37
Southern Nevada Regional Housing Authority	\$98,215.00	\$265,306.37
Match Contributed	\$0.00	\$0.00

Activity Description:

Through this program the Nevada Housing Division work with the Southern Nevada Regional Housing Authority, to acquire, rehabilitate, and rent single family homes within the targeted area. The Housing Authority has demonstrated ability to administer and operate a scattered-site acquisition, rehab, and rental program and would not be subject to selection through the Request for Proposals/Qualifications process.

Properties in this target areas have values below \$100,000 and RealtyTrac indicated that 1 of every 39 households in North Las Vegas received a foreclosure filing in December 2010.

All homes acquired will be made more energy efficient.

Location Description:

Buena Vista Springs (BVS) Target Area - Neighborhood #6232788 and Neighborhood 4590332 (see Amendment SNRHA) as reflected on HUD's mapping tool. This area, located within the City of North Las Vegas, has been greatly impacted by the current housing crisis with both single family and large multi-family projects in foreclosure. Adding to this is the fact that many families have abandoned their homes leaving behind blighted areas.

Activity Progress Narrative:

Southern Nevada Regional Housing Authority (SNRHA) expended \$98,215.00 in rehabilitation costs for the two homes that they had previously purchased. They will be completing these projects in the next QPR and the household data will be completed at that time. SNRHA will not be using the whole allocation and the remaining funds will be distributed to other eligible NSP projects. The budgets will be reflected next QPR. SNRHA had originally thought that they would complete three homes, but could not do so with the budget of \$400,000.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/3
# of Singlefamily Units	0	0/3

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/3	0/0	0/3	0
# Renter Households	0	0	0	0/3	0/0	0/3	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	NV-1103-1
Activity Title:	Fernley Target-Lyon County Homebuyer Asst-Moderate

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

NV-1103-LY

Projected Start Date:

05/10/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Lyon County (Financing-Eligible Use A)

Projected End Date:

03/09/2014

Completed Activity Actual End Date:

Responsible Organization:

LYON COUNTY

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$550,000.00
Total Budget	\$0.00	\$550,000.00
Total Obligated	\$0.00	\$550,000.00
Total Funds Drawdown	\$14,998.00	\$291,729.46
Program Funds Drawdown	\$14,998.00	\$276,730.46
Program Income Drawdown	\$0.00	\$14,999.00
Program Income Received	\$0.00	\$14,999.00
Total Funds Expended	\$14,998.00	\$291,729.46
LYON COUNTY	\$14,998.00	\$291,729.46
Match Contributed	\$0.00	\$0.00

Activity Description:

During NSP1 an effective Homebuyer Assistance program was implemented by Lyon County. Given the success of this effort, the NHD is proposing to provide funds to Lyon County so it can continue to provide eligible homebuyer costs to eligible homebuyers.

This program will assist qualified households to purchase, and rehabilitate if necessary, homes currently owned by the banks as a result of foreclosure through the provision of soft second loans. The neighborhood identified is significantly impacted by the incidence of foreclosures.

Homebuyers must complete homebuyer counseling prior to receiving the NSP3 down payment assistance. All homes purchased must meet NSP3 requirements for a minimum 1% discount of the current market appraised value.

Households receiving down payment assistance will be required to sign a loan document which includes information on the interest rate of the loan, if any, repayment terms, and affordability period requirements. HOME affordability periods will be followed.

Location Description:

1) Fernley Target Area - Neighborhood ID #7262756 Located in Lyon County, Fernley has been hard hit by the foreclosure crisis. The NHD is specifically targeting an area within Fernley bounded on the north by US 50, the west by State Route 95A, the south by Desert Shadows Road, and the east by US 50. According to HUD data, this area has a NSP3 need score of 18, above the state minimum threshold score of 17. There are over 3,000 housing units in this area of which 15.8% are 90 or more days delinquent on their mortgage or in foreclosure. Between July 2009 and June 2010 234 housing units were Real Estate Owned (REO) properties. Housing prices have decreased by approximately 29% since their peak value and unemployment in the area has increased from 5.5% in June 2005 to 18.3% in June 2010 (based on Bureau of Labor Statistics Local Area Unemployment Statistics).

During NSP1 an effective Homebuyer program was implemented by Lyon County. Given the success of this effort, the NHD is proposing to provide funds to Lyon County so it can continue to provide Homebuyer assistance to eligible homebuyers.



Activity Progress Narrative:

Lyon County assisted one family with the opportunity of homeownership this quarter. Lyon County has decided to end their homeownership program as it is difficult to find foreclosed homes that will meet the requirements of NSP. Their budget will be adjusted next quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	20/18
# of Singlefamily Units	1	20/18

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	1	0/0	18/18	20/18	90.00
# Owner Households	0	0	1	0/0	18/18	20/18	90.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
574 Spur Way	Fernley		Nevada	89408-8309	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: NV-1103-2
Activity Title: Fernley Target Area- Homebuyer Asst-Low Income

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

NV-1103-LY

Projected Start Date:

05/20/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Lyon County (Financing-Eligible Use A)

Projected End Date:

03/09/2014

Completed Activity Actual End Date:

Responsible Organization:

LYON COUNTY

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$450,000.00
Total Budget	\$0.00	\$450,000.00
Total Obligated	\$0.00	\$450,000.00
Total Funds Drawdown	\$30,000.00	\$299,998.00
Program Funds Drawdown	\$30,000.00	\$299,998.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$30,000.00	\$299,998.00
LYON COUNTY	\$30,000.00	\$299,998.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This program will assist qualified households at or below 50% of median income to purchase homes currently owned by the banks as a result of foreclosure through the provision of soft second loans. The neighborhood identified is significantly impacted by the incidence of foreclosures.

Homebuyers must complete homebuyer counseling prior to receiving the NSP3 down payment assistance. All homes purchased must meet NSP3 requirements for a minimum 1% discount of the current market appraised value.

Households receiving down payment assistance will be required to sign a loan document which includes information on the interest rate of the loan, if any, repayment terms, and affordability period requirements. HOME affordability periods will be followed.

Location Description:

1) Fernley Target Area; Neighborhood ID#7262756 as reflected on HUD's mapping tool is located in Lyon County, Fernley has been hard hit by the foreclosure crisis. The NHD is specifically targeting an area within Fernley bounded on the north by US 50, the west by State Route 95A, the south by Desert Shadows Road, and the east by US 50. According to HUD data, this area has a NSP3 need score of 18, above the state minimum threshold score of 17. There are over 3,000 housing units in this area of which 15.8% are 90 or more days delinquent on their mortgage or in foreclosure. Between July 2009 and June 2010 234 housing units were Real Estate Owned (REO) properties. Housing prices have decreased by approximately 29% since their peak value and unemployment in the area has increased from 5.5% in June 2005 to 18.3% in June 2010 (based on Bureau of Labor Statistics Local Area Unemployment Statistics).

Activity Progress Narrative:

Lyon County assisted an elderly woman with the opportunity of homeownership. Rural Development supplied the first mortgage, making it possible for the woman to achieve homeownership.

Lyon County has decided to end their homeownership program as it is difficult to find foreclosed homes that will meet the



requirements of NSP. Their budget will be adjusted next quarter.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Housing Units		1		11/15
# of Singlefamily Units		1		11/15

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	0	1	11/15	0/0	11/15	100.00
# Owner Households	1	0	1	11/15	0/0	11/15	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
370 Sierra Street	Fernley		Nevada	89408-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: NV-1104-5

Activity Title: Pahrump-RNDC Homebuyer Assistance

Activity Category:

Homeownership Assistance to low- and moderate-income

Activity Status:

Under Way

Project Number:

NV-1104-RNDC

Project Title:

RNDC

Projected Start Date:

06/01/2011

Projected End Date:

03/09/2014

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

RURAL NEVADA DEVELOPMENT CORPORATION

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$600,000.00
Total Budget	\$0.00	\$600,000.00
Total Obligated	\$0.00	\$600,000.00
Total Funds Drawdown	\$0.00	\$377,809.51
Program Funds Drawdown	\$0.00	\$371,264.35
Program Income Drawdown	\$0.00	\$6,545.16
Program Income Received	\$0.00	\$121,486.46
Total Funds Expended	\$0.00	\$377,809.51
RURAL NEVADA DEVELOPMENT CORPORATION	\$0.00	\$377,809.51
Match Contributed	\$0.00	\$0.00

Activity Description:

This program will assist qualified households to purchase and to provide rehabilitation, if necessary, to homes currently owned by the banks as a result of foreclosure through the provision of soft second loans. The neighborhood identified is significantly impacted by the incidence of foreclosures.

Homebuyers must complete homebuyer counseling prior to receiving the NSP3 down payment assistance. All homes purchased must meet NSP3 requirements for a minimum 1% discount of the current market appraised value.

Households receiving down payment assistance will be required to sign a loan document which includes information on the interest rate of the loan, if any, repayment terms, and affordability period requirements. HOME affordability periods will be followed.

Location Description:

Pahrump Target Area - Neighborhood ID#1607543 and #4290405 as reflected on HUD's mapping tool is located within Nye County, the City of Pahrump enjoyed economic and population growth during the latter 20th Century. However, as the housing bubble burst and the economy in the Las Vegas valley went into decline so did this once thriving area. Like the other NSP3 target areas, the Pahrump Target Area has a high NSP3 need score. It also is similar in that there has been a substantial fall in home values and an increase in the number of REO and abandoned properties. During the past year alone, there have been over 180 foreclosure starts and over 16% of properties are 90 or more days delinquent on their mortgage or in foreclosure. The specific areas within the City of Pahrump that will be targeted are: Area #1 bounded on the north by Route 372, the west by S. Barney Street, the south by Gamebird Road, and the east by Route 160 and Mandy Avenue. Area #2 bounded on the north by Highway 160, on the east by Highway 160 and Hafen Ranch Road, on the west by Homestead Road, and on the south by Kellog Road. Given the large number of abandoned and foreclosed properties in these areas, the NHD will use NSP3 funds to support a DPA program for eligible homebuyers. A similar program was operated in NSP1, although in a broader area, and had success.



Activity Progress Narrative:

One homeownership activity was completed this quarter. RNDC was able to assist a disabled family with the opportunity of homeownership. Rural Development was the first mortgage on the property which allowed a family living on disability to receive a low enough interest rate to achieve homeownership.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	6/15
# of Singlefamily Units	0	6/15

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	1	1	1/0	5/10	7/15	85.71
# Owner Households	0	1	1	1/0	5/10	7/15	85.71

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	NV-1104-6
Activity Title:	Pahrump-RNDC-Homebuyer Assistance Very Low Income

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

NV-1104-RNDC

Projected Start Date:

06/01/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

RNDC

Projected End Date:

03/09/2014

Completed Activity Actual End Date:

Responsible Organization:

RURAL NEVADA DEVELOPMENT CORPORATION

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$200,000.00
Total Funds Drawdown	\$23,509.50	\$195,112.70
Program Funds Drawdown	\$0.00	\$171,603.20
Program Income Drawdown	\$23,509.50	\$23,509.50
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$23,509.50	\$195,112.70
RURAL NEVADA DEVELOPMENT CORPORATION	\$23,509.50	\$195,112.70
Match Contributed	\$0.00	\$0.00

Activity Description:

This program will assist qualified households at or below 50% of median income to purchase and to provide rehabilitation, if necessary, to homes currently owned by the banks as a result of foreclosure through the provision of soft second loans. The neighborhood identified is significantly impacted by the incidence of foreclosures. Homebuyers must complete homebuyer counseling prior to receiving the NSP3 down payment assistance. All homes purchased must meet NSP3 requirements for a minimum 1% discount of the current market appraised value. Households receiving down payment assistance will be required to sign a loan document which includes information on the interest rate of the loan, if any, repayment terms, and affordability period requirements. HOME affordability periods will be followed.

Location Description:

Pahrump Target Area - Neighborhood ID# 1607543 and ID# 4290405 Located within Nye County, the City of Pahrump enjoyed economic and population growth during the latter 20th Century. However, as the housing bubble burst and the economy in the Las Vegas valley went into decline so did this once thriving area. Like the other NSP3 target areas, the Pahrump Target Area has a high NSP3 need score. It also is similar in that there has been a substantial fall in home values and an increase in the number of REO and abandoned properties. During the past year alone, there have been over 180 foreclosure starts and over 16% of properties are 90 or more days delinquent on their mortgage or in foreclosure. The specific areas within the City of Pahrump that will be targeted are: Area #1 bounded on the north by Route 372, the west by S. Barney Street, the south by Gamebird Road, and the east by Route 160 and Mandy Avenue. Area #2 bounded on the north by Highway 160, on the east by Highway 160 and Hafen Ranch Road, on the west by Homestead Road, and on the south by Kellog Road. Given the large number of abandoned and foreclosed properties in these areas, the NHD will use NSP3 funds to support a DPA program for eligible homebuyers. A similar program was operated in NSP1, although in a broader area, and had success.



Activity Progress Narrative:

In leveraging a Rural Development first mortgage and NSP funding this low-income family was able to achieve homeownership. These funds allow the mother to be a homemaker to two young children and still be able to have their own home.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	6/4
# of Singlefamily Units	1	6/4

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	0	1	6/4	0/0	6/4	100.00
# Owner Households	1	0	1	6/4	0/0	6/4	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
70 W Country Place Rd	Pahrump		Nevada	89060-1703	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	NV-1106-10
Activity Title:	ZEPHYR WAY REDEVELOPMENTT

Activity Category:

Construction of new housing

Project Number:

NV-1106-WA

Projected Start Date:

07/15/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Planned

Project Title:

Washoe County

Projected End Date:

03/11/2014

Completed Activity Actual End Date:

Responsible Organization:

WASHOE COUNTY COMMUNITY DEVELOPMENT

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$190,000.00
Total Budget	\$0.00	\$190,000.00
Total Obligated	\$0.00	\$190,000.00
Total Funds Drawdown	\$0.00	\$190,000.00
Program Funds Drawdown	\$0.00	\$190,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$190,000.00
WASHOE COUNTY COMMUNITY DEVELOPMENT	\$0.00	\$190,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

After acquiring three parcels with NSP3 funds, Washoe County will construct an energy efficient duplex on each parcel. There will be six units in total, with the State reporting on two of them. The County will be the owner and operator of these units. The units will be made available to low income families. The tenant pool is expected to largely be drawn from existing programs being implemented concurrently by the Washoe County Social Services Department. The affordability period on the property will be set at a minimum of 20 years and secured through a Land Use Restrictive Agreement.

Location Description:

The vacant parcels are on Zephyr Way in the City of Sparks in the northeast corner of the target neighborhood. They are located directly adjacent to and north of Oppio Park, Sparks Middle School and Risley Elementary School. Within 1 mile of the area is a broad variety of services. Transit is available within a half mile.

Activity Progress Narrative:

Washoe County is updating its NSP3 Action plan as did the State to better reflect the plans for NSP3 funding. As project planning and implementation has progressed, the County has determined that several changes are in order. These are primarily necessitated by the actual costs of construction based on bids and updated costs estimates and a thorough underwriting analysis of the primary rental project being developed by the County. As further outlined below, the County is updating its provisions related to Ensuring Continued Affordability and the Definition of Affordable Rents. In both cases, the updates are intended to clarify prior provisions, eliminate minor internal inconsistencies, and provide for operational flexibility in the future.

Based on updated cost estimates and actual bids, the County is also proposing changes to the structure of the anticipated scattered site rental development included in prior versions of this plan. Rather than be entirely restricted to tenants at or below 50% of the area median income (AMI), the project will be adjusted to include some units targeted to households with incomes



of up to 120% AMI. Including units at higher rents will improve the overall financial viability of the development over time and provide operational flexibility. Based on available funding, including \$550,000 from the State of Nevada.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
#Units exceeding Energy Star	0		0/2	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/2	
# of Multifamily Units	0		0/2	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/2	0/0	0/2	0
# Renter Households	0	0	0	0/2	0/0	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	NV-1106-7
Activity Title:	Washoe County-Acq of Small Multi-Family Apts

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
NV-1106-WA

Project Title:
Washoe County

Projected Start Date:
06/01/2011

Projected End Date:
03/09/2014

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
NSP Only - LH - 25% Set-Aside

Responsible Organization:
WASHOE COUNTY COMMUNITY DEVELOPMENT

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$210,000.00
Total Budget	\$0.00	\$210,000.00
Total Obligated	\$0.00	\$210,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
WASHOE COUNTY COMMUNITY DEVELOPMENT	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Washoe County proposes to acquire a total of eight (8) apartments in one or more small multi-family apartment buildings. The State will assist in allocating its NSP 3 funds and will report on one or possibly two units in DRGR, depending on the acquisition/rehab costs of each unit. Additionally it is anticipated that in order to have the greatest impact on the neighborhood, the property or properties selected would also receive rehabilitation. The units may be purchased in smaller stand alone buildings or as part of larger purchases made with other funds (including Washoe County's NSP 3 funds). All eight (8) units will be reserved for households with incomes at or below 50% AMI. These units will be dedicated for use as permanent supportive housing. The renters will pay 30% of their income towards rent. The balance of rent will be paid through current Washoe County Social Service programs to assist the most vulnerable. The affordability period on the property will be set at a minimum of 15 years and secured through a Land Use Restrictive Agreement. The duration of the assistance for the participants will be unlimited as these units will be permanent supportive housing. The Washoe County NSP3 program will, to the maximum extent possible provide for the hiring of individuals who reside in the vicinity of the NSP3 target area. Further information on this project can be found in the Washoe County NSP3 Action Plan at: <http://www.washoecounty.us>

Location Description:

Washoe County Target Area - Neighborhood #3823211 as reflected on HUD's mapping tool. Many areas in Washoe County have been hard hit by the changes in the housing market. In order to have maximum impact in Washoe County, the NHD has worked with Washoe County staff to determine a target area that was negatively impacted. This area is comprised of the community the extends north to McCarran Boulevard, west to Sutro Street, south to Interstate 80, and east to US 395. This is a lower income area with an NSP3 need score of 19.51, significantly above the State's minimum need score. Of the 688 households to receive a mortgage between 2004 and 2007, HUD data indicates that 26.47% received a high cost mortgage. Further, over 18% of households are 90 or more days delinquent on their mortgage or in foreclosure. Like Fernley, this area has experiences substantial housing value declines since the height of the market. Washoe County is also experiencing high unemployment.

Activity Progress Narrative:

This activity will be cancelled next QPR and funding will be budgeted and obligated to the Zephyr Way Development.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# ELI Households (0-30% AMI)	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/2	
# of Multifamily Units	0		0/2	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/2	0/0	0/2	0
# Renter Households	0	0	0	0/2	0/0	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

